

DTI-DPWH CONVERGENCE PROGRAM GAA FY 2018

Source: DTI-Region III

PROJECT NAME	Legislative District	AMOUNT ('000)	% PHYSICAL	REMARKS
BATAAN 2ND DEO				
1. Road connecting Gen. Lim to Gov J.J Linao Road in support to Agri-based Industries, Orion, Bataan	Bataan 2nd LD	100,000.00	Planned: 100.00% Actual: 100.00%	Completed
2. Improvement of Road connecting junction Layac-Balanga-Mariveles Port Road to Brgy. Pto. Rivas in support of Fish Processing Industry, City of Balanga, Bataan	Bataan 2nd LD	48,000.00	Planned: 100.00% Actual: 100.00%	Completed
3. Improvement of Road connecting Roman Expressway to Upper Tuyo in support to Agri-based industry, City of Balanga, Bataan	Bataan 2nd LD	20,000.00	Planned: 100.00% Actual: 100.00%	Completed
4. Improvement of Road connecting Junction Layac-Balanga-Mariveles Port Road to Brgy. Daan Bago in support of Fish Processing Industry, Orion, Bataan	Bataan 2nd LD	45,000.00	Planned: 100.00% Actual: 100.00%	Completed
BULACAN 1ST DEO				
1. Rehabilitation/Improvement of Pandi-Angat Road Connecting Gen. Alejo Santos Highway and Balagtas-Pandi Road and Sta. Clara-Pandi Road in Support of Furniture and Garments, and Tourism Industries, Province of Bulacan	Bulacan 2nd & 3rd LD	60,000.00	Planned: 85.00% Actual: 89.00%	On-going
2. Rehabilitation/Improvement of Iba-Longos Provincial Road and Widening/ Rehabilitation of Connecting Carillo-Abulalas Farm to Market Road and Total Rehabilitation of Bailey Bridge at Barangay Abulalas, Hagonoy, Bulacan in support of Horticulture Businesses in the Municipality of Hagonoy, Province of Bulacan	Bulacan 1st LD	52,000.00	Planned: 100.00% Actual: 98.70%	On-going
3. Rehabilitation/Improvement of Tabe-Tiaong Municipal Road Connecting Balagtas-Guiguinto Bypass Road in Support of the	Bulacan 2nd LD	15,000.00	Planned: 100.00% Actual: 98.10%	On-going

Industrial Estate at Barangay Tabe, Guiguinto, Province of Bulacan				
BULACAN 2ND DEO				
Rehabilitation/Improvement of San Ildefonso-RR Sta.-Akle Road connecting Old Cagayan Valley Road and PUlong 1. Sampaloc-Akle-Buasaw Road in Support of the Agri-business in San Ildefonso, DRT, and San Miguel towns, Province of Bulacan	Bulacan 3rd LD	180,000.00	Planned: 87.76% Actual: 84.87%	Suspended as of Feb 1, 2019 due to RROW problem
TOTAL		520,000.00		